EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads and drains at Nagenahalli Janatha colony in ward no-02 of yelahanka Sub division
2	Amount of Work Portion	Rs. 49.94 lakhs
3	Estimated Cost	Rs 50.00 lakhs
4	Name of Contractor	Sri Y R Sridhar
5	Agreement No	EE(YNK.D)E-PMT-23/W.O/ 018 /2018-19 Dt : 20-8-2018
6	No and date under which work order issued	EE(YNK.D)E-PMT-23/W.O/ 018 /2018-19 Dt : 20-8-2018
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	26-02-2019
10	Extension granted if any	
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for Rcc drain and laying 1:4:8 concrete for bed
12	Work carried out during 1st extension	10 %
13	Work carried out during 2nd extension	—
14	Time now applied for	76 days
15	Date of recommending time limit applied for	76 days
16	Whether the original application of the contractor is enclosed.	
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—

20	Whether notice as per clause of contract has been issued.	Yes.
21	Remarks of the AEE and the daily rate of penalty proposed	Rs 10/day of Penalty May be considered
22	Remarks of the EE with the daily rate of penalty proposed	As per par. 21.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64